Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form Approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
LC 029400(a)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL X GAS WELL ___ OTHER

7. UNIT AGREEMENT NAME
MCA

2. NAME OF OPERATOR
Continental Oil Company

8. FARM OR LEASE NAME
MCA Unit

3. ADDRESS OF OPERATOR
Box 460, Hobbs N.M. 88240

9. WELL NO.
336

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface
1345' FSL + 125' FWL of Sec 23

10. FIELD AND POOL, OR WILDCAT
MALJ G-SA Repress

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec 23 T17S R32E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3989'GR

12. COUNTY OR PARISH
LEA

13. STATE
NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐	WATER SHUT-OFF	☐	REPAIRING WELL	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐	FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐	SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
REPAIR WELL	☐	CHANGE PLANS	☐	(Other) Repair Casing			X
(Other)				(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)			

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

MCA UNIT NO. 336 OBJECTIVE: CSG REPAIR AFE NO: 40-61-2281

BEFORE	AFTER
EST COST: $34,500	EST COST: $20,800
TD: 4200'	TD: SAME
PERFS: 3877'-79', 3918'-21', 24', 35', 39', 43', 4032', 35', 39' & 43'.	PERFS: SAME
DF ELEV: 3998'	DF ELEV: SAME
CSG: 5-1/2" AT 4200'	CSG: SAME
FORMATION: GRAYBURG SA	FORMATION: SAME
TOP: 3870' BASE: 4044'	NET: 40'
TESTED: ALL WATER	TESTED: 4 BO & 325 BW ON 4-21-76
DAILY ALLOW: 40 BO	DAILY ALLOW: 4 BO
WORK STARTED: 1-15-76	WORK COMPLETED: 4-9-76

WORK DONE: FISHED STUCK TBG (REPAIR OF CSG NOT ECONOMICALLY FEASIBLE). RAN TBG, PUMP & RODS. P.O.P.
LOCATION: 1345' FSL & 125' FWL OF SECTION 23, T-17S, R-32E

18. I hereby certify that the foregoing is true and correct

SIGNED Wm. A. [illegible] TITLE Admin. Supv. DATE 5-20-77

(This space for Federal or State office use)

APPROVED BY ___ TITLE ___ DATE ___
CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD
MAY 23 1977
U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

*See Instructions on Reverse Side

USGS(5) MCA(4) File