Schlumberger

SURFACE INFORMATION

Description (Rate of Flow)	Time	Pressure (P.S.I.G.)	Surface Choke
Opened Tool			
–			

Cushion Type	Amount	Pressure	Bottom Choke
WATER	2000'	–	Size 5/8''

MUD DATA

Mud Type DRISPAC-GEL-PAR Wt. 11.0
Viscosity 45 Water Loss 8.8 C.C.
Resist: of Mud – @ – °F; of Filtrate – @ – °F
Chloride Content 2,000 PPM

EQUIPMENT & HOLE DATA

Type Test M.F.E. SELECTIVE ZONE STRADDLE
Formation Tested – / OPEN HOLE
Elevation –
Net Productive Interval 2
Estimated Porosity –
All Depths Measured From KELLY BUSHING
Total Depth 13050
Main Hole/Casing Size 7 7/8''
Rat Hole/Liner Size –
Drill Collar Length – I.D. –
Drill Pipe Length – I.D. –
Packer Depth(s) 12430 & 12436
12604 & 12610

MULTI-FLOW EVALUATOR FLUID SAMPLE DATA

Sampler Pressure _____ P.S.I.G. at Surfa
Recovery: Cu. Ft. Gas
cc. Oil
cc. Water
cc. Mud
Tot. Liquid cc.
Gravity °API @ °
Gas/Oil Ratio cu. ft./bb

		RESISTIVITY	CHLORIDE CONTENT
Recovery Water	@ °F.		PP
Recovery Mud	@ °F.		
Recovery Mud Filtrate	@ °F.		PP
Mud Pit Sample	@ °F.		
Mud Pit Sample Filtrate	@ °F.		PP

RECOVERY DESCRIPTION	FEET	BARRELS	% OIL	% WATER	% OTHERS	API GRAVITY	RESISTIVITY	CHL PP
–						@ °F.	@ °F.	
						@ °F.	@ °F.	
						@ °F.	@ °F.	
						@ °F.	@ °F.	
						@ °F.	@ °F.	
						@ °F.	@ °F.	
						@ °F.	@ °F.	
						@ °F.	@ °F.	

Remarks: UNSUCCESSFUL TEST; COULD NOT SET SELECTIVE ZONE ANCHORING DEVICE. MOVED DOWN HOLE; THEN PACKER SEAT FAILED.

Address 1100 NATIONAL BANK TOWER; MIDLAND, TEXAS 79701
Company DORCHESTER EXPLORATION, INC. Field WILD CAT
Well EDISON COM. #1 Location –
Test Interval 12436' TO 12604' (UNSUCCESSFUL) Test # 4 Date 10-20-79
County LEA State NEW MEXICO Field Report No. 19494 D
Technician ELLERMANN (HOBBS) Test Approved By MR. CECIL TILLEY No. Reports Requested 5