NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease: State [ ] Fee [XX]

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Unit Agreement Name

OIL WELL [ ] GAS WELL [XX] OTHER-

6. Farm or Lease Name: EIDSON

Name of Operator: DINERO OPERATING COMPANY

9. Well No.: 1

Address of Operator: POST OFFICE DRAWER 10505, MIDLAND, TEXAS 79702

10. Field and Pool, or Wildcat: Wildcat

Location of Well: UNIT LETTER H, 1980 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 20 TOWNSHIP 16-S RANGE 35-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.): 4011 G.L.

12. County: Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ]
- TEMPORARILY ABANDON [ ]
- PULL OR ALTER CASING [ ]
- PLUG AND ABANDON [XX]
- CHANGE PLANS [ ]
- OTHER [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ]
- COMMENCE DRILLING OPNS. [ ]
- CASING TEST AND CEMENT JOB [ ]
- ALTERING CASING [ ]
- PLUG AND ABANDONMENT [ ]
- OTHER [ ]

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103.

12/21/81 Casing in hole--13 3/8 H-40 48# Set at 430'. Cement circ. to surface.

8 5/8 K 24-32# Set at 4456'. Cement circ. to surface.

4 1/2 N-80 11.60 Set at 13,050'. Cement outside casing 8,600'.

NOTIFIED 24 HOURS PRIOR TO THE BEGINNING OF PLUGGING OPERATIONS FOR THE C-103 TO BE APPROVED.

We propose to P.&A. as follows:

Set CIBP @ 11,837.00' with 3 sacks of cement on top: Cut 4½ casing off at 8500', if casing is free, spot 50 sacks cement plug through casing on top of Stubb. - [illegible]

Pull 4½ casing to 6,600', pump 40 sack plug at top of Blinebry.
Pull 4½ casing to 4,500' pump 40 sack plug at top of San Anders. Back into 8 5/8 casing. Then lay all of casing down.
Run tubing back to 2,200'. Spot 40 sack plug at top of Salt, pull tubing back to 443' spot 40 sack plug at surface pipe. Surface sopt 10 sacks. Use 9.5 mud laden fluid to spot plugs. Weld cap on surface & put I.D. marker (4') on top.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Pamela Norma TITLE Production Clerk DATE 12/22/81

APPROVED BY _____ TITLE _____ DATE DEC [illegible] 1981

CONDITIONS OF APPROVAL, IF ANY: [illegible]