CALCULATION SHEET
Chevron U.S.A. Inc.

Date	Prepared by	Page No
6/18/84	SCH	of

Title	Location	Department	Project Number
Supplemental Well History			

Lease MALJAMAR GRAYBURG UNIT Well # 78 Field MGU

Date		Production Before	Production After
7-81	PERF 4211, 13, 15, 42, 43 W/1 TJPF ACID W/ 500 GALS 15% HCL & 1 GAL A-200 & 1 GAL W-53 NE AGENT PERF 3921-4085 SELECTIVELY W/1 CJPF ACID W/ 2500 GALS 15% HCL & 7 GALS A-200 INHIBITOR & 7 GALS W-53 NE AGENT FRACED W/ 42,000 GALS X-LINK GEL & 101,000# SAND		
8-21-81	POTENTIAL	NEW	17 BO, 8 BW 9 MCF, 38°
1-15-82	REPAIRED BAD BEARINGS ON PMPG UNIT		