NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL / GAS
PRORATION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company	Address
Lone Star Producing Company	Box 4815, Midland, Texas 79702

Lease	Well No.	Unit Letter	Section	Township	Range
Atlantic State "B"	1	H	30	17-S	36-E

Date Work Performed	Pool	County
	South Double A-Abo	Lea

THIS IS A REPORT OF: (Check appropriate block)

- [ ] Beginning Drilling Operations
- [ ] Casing Test and Cement Job
- [x] Other (Explain): D.S.T. #1, D.S.T. #2, Core #1 and Core #2
- [ ] Plugging
- [ ] Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

8-22-64 Cut Core #1 from 8,830' to 8,836.8'. Recovered 6.8' of dolomite, no shows.
8-23-64 Cut Core #2 from 8,837' to 8,855' (18'). Recovered 17.5' of dolomite with chert nodules. Very slight bleeding of oil from 8,837'-42' & 8,850.5'-53'.
9-3-64 Made D.S.T. #1 from 9,107' to 9,226'. Tool open 95 minutes. Very slight blow when first opened and died. Recovered 10' drilling mud, no shows. 80 minute I.S.I.P. 100#, I.F.P. 86#, F.F.P. 86#, 2½ hour F.S.I.P. 86#, hydrastatic pressure in and out of hole 4505#.
9-7-64 T.D. 9,341'. Made D.S.T. #2 from 9,224' to 9,341'. Tool open 80 minutes. Recovered 2' drilling mud, no shows. 80 minute I.S.I.P. 44#, I.F.P. 44#, F.F.P. 44#, 2 hour F.S.I.P. 44#, hydrastatic pressure in and out of hole 4570#.

Witnessed by	Position	Company
Billy Haynes	Prod. Foreman	Lone Star Producing Company

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	PBTD	Producing Interval	Completion Date

Tubing Diameter	Tubing Depth	Tubing Diameter	Oil String Depth

Perforated Interval(s)

Open Hole Interval | Producing Formation(s)

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

I hereby certify that the information given above is true and complete to the best of my knowledge.

OIL CONSERVATION COMMISSION

Approved by

Title

Date

Name: Emil J. Lucas

Position: District Production Superintendent

Company: Lone Star Producing Company