Form 3160-5
November 1983)
Formerly 9-331)

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other Instructions on reverse side)

EXPIRES AUGUST ...

5. LEASE DESIGNATION AND SERIAL NO.

NM-59044

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Budget 82240.
Use "APPLICATION FOR PERMIT—" for such proposals.)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1.
OIL WELL [X]   GAS WELL [ ]   OTHER

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR

Cavalcade Oil Corporation

8. FARM OR LEASE NAME

Cavalcade "21" Federal

3. ADDRESS OF OPERATOR

P. O. Box 16187, Lubbock, TX 79490

9. WELL NO.

5

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1650' FSL & 1800' FEL

10. FIELD AND POOL, OR WILDCAT

Undesignated

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

21
2, 18S, 32E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3754.4 GR

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

16.   Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF [ ]	PULL OR ALTER CASING [ ]	WATER SHUT-OFF [ ]	REPAIRING WELL [ ]
FRACTURE TREAT [ ]	MULTIPLE COMPLETE [ ]	FRACTURE TREATMENT [ ]	ALTERING CASING [ ]
SHOOT OR ACIDIZE [ ]	ABANDON* [X]	SHOOTING OR ACIDIZING [ ]	ABANDONMENT* [ ]
REPAIR WELL [ ]	CHANGE PLANS [ ]	(Other)	
(Other)		(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Prepare to plug and abandon the Cavalcade "21" Federal No. 1 well per BLM requirements.

1st plug - Set @ 4150' with 40 sacks cement.

2nd plug - Set @ 1500' with 90 sacks cement.

3rd plug - Set @ 465' with 25 sacks cement.

4th plug - Set @ surface with 10 sacks. Dry hole markers will be installed & well abandoned

18. I hereby certify that the foregoing is true and correct

SIGNED _____   TITLE Vice President - Land   DATE 01/31/86

This space for Federal or State office use)

APPROVED BY _____   TITLE _____   DATE 2 4 56

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side