BUREAU OF LAND MANAGEMENT

NM-9019

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL [X] GAS WELL [ ] OTHER

NAME OF OPERATOR: Siete Oil & Gas Corporation

ADDRESS OF OPERATOR: P.O. Box 2523 Roswell, NM 88202-2523

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.): 660' FNL & 1980' FEL, Unit Letter B

LEASE NAME: Lakota Federal

WELL NO.: 1

FIELD AND POOL, OR WILDCAT: Young North Bone Spring

SEC., T., R., M., OR BLK. AND SURVEY OR AREA: Sec. 17: T18S, R32E

COUNTY OR PARISH: Lea

STATE: NM

API WELL NO.: 30-025-30313

ELEVATIONS (Show whether DF, RT, GR, etc.): 3730' GL

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	[ ]	PULL OR ALTER CASING	[ ]
FRACTURE TREAT	[ ]	MULTIPLE COMPLETE	[ ]
SHOOT OR ACIDIZE	[ ]	ABANDON*	[X]
REPAIR WELL	[ ]	CHANGE PLANS	[ ]
(Other)			

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	[ ]	REPAIRING WELL	[ ]
FRACTURE TREATMENT	[ ]	ALTERING CASING	[ ]
SHOOTING OR ACIDIZING	[ ]	ABANDONMENT*	[ ]
(Other)			

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Siete Oil & Gas proposes to plug & abandon the Lakota Federal #1 as follows:

1. Spot 5 sks cement on CIBP @ 8702'.
2. Set CIBP @ 8450', spot 5 sks cement on CIBP, circ hole w/9.0# gel.
3. RU csg pullers, run free point, cut csg above previous TOC by CBL @ 4122', recover +-(4000') 5½" production csg.
4. Spot 150' cement plug 4015'-4165'. [TAG] (SJS)
5. Spot 100' cement plug 2399'-2499' (intermediate shoe). [TAG]
6. Spot 100' cement plug 437'-537' (surface shoe).
7. Spot 50' cement plug 50' to surface.
8. RD, erect P&A marker & clean location.

RECEIVED

18. I hereby certify that the foregoing is true and correct

SIGNED [signature] TITLE V.P. Drilling & Production DATE 9/20/88

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE 9-25-88

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side