Form C-103

N. MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut-off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below:

REPORT ON BEGINNING DRILLING OPERA-TIONS		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF SHOOTING OR CHEM-ICAL TREATMENT OF WELL		REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF CASING SHUT-OFF		REPORT ON DEEPENING WELL	
REPORT ON RESULT OF PLUGGING OF WELL	X		

Fort Worth, Texas   March 29, 1943

Place   Date

OIL CONSERVATION COMMISSION,
SANTA FE, NEW MEXICO.

Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the _____

Argo Oil Corporation   Shilo-State   Well No. 1   in the

Company or Operator   Lease

SE¼ SE¼   of Sec. 20 , T. 20S , R. 35E , N. M. P. M.,

Wildcat   Field, Lea   County.

The dates of this work were as follows: March 6 to March 19, 1943

Notice of intention to do the work was (was not) submitted on Form C-102 on March 3 19 43

and approval of the proposed plan was (was not) obtained. (Cross out incorrect words.)

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Cemented bottom water, with 6 sacks cement. Filled hole with mud to 3630' and set bridge. Then dumped 10 sacks cement. Filled hole with mud to 2000' and set bridge. Then dumped 10 sacks cement. Filled hole with mud to 1200' and ripped 8 5/8" casing. Recovered 1200' of 8 5/8" casing. Filled hole with mud to 770' and ripped 10¾" casing. Recovered 770' of 10¾" casing. Filled hole with mud to 610' and set bridge. Then cemented with 10 sacks cement into bottom of 13" casing. Ripped 13" casing at 530' and pulled 530' casing. Filled hole to cellar with mud. Cemented 4" pipe in cellar extending 4' above ground. Filled cellar.

Witnessed by C. A. Martin, Carlsbad, New Mexico.

Name   Company   Title

Subscribed and sworn before me this 29

day of March , 19 43

RUTH REED   Notary Public

My commission expires June 1, 1943

I hereby swear or affirm that the information given above is true and correct.

Name _____

Position District Superintendent

Representing Argo Oil Corporation

Company or Operator

1409 Fort Worth Natl. Bank Bldg.,

Address Fort Worth, Texas.

Remarks:

Roy Yarbrough

Name

Title