Form C-102

NEW MEXICO OIL CONSERVATION COMMISSION

SANTA FE, NEW MEXICO

MISCELLANEOUS NOTICES

RECEIVED DEC 14

HOBBS OFFICE

Submit this notice in triplicate to the Oil Conservation Commission or its proper agent before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of notice by checking below:

NOTICE OF INTENTION TO TEST CASING SHUT-OFF		NOTICE OF INTENTION TO SHOOT OR CHEMICALLY TREAT WELL	
NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO PULL OR OTHERWISE ALTER CASING	
NOTICE OF INTENTION TO REPAIR WELL	X	NOTICE OF INTENTION TO PLUG WELL	
NOTICE OF INTENTION TO DEEPEN WELL			

Monument, New Mexico   Place   May 24, 1949   Date

OIL CONSERVATION COMMISSION,
Santa Fe, New Mexico.

Gentlemen:

Following is a notice of intention to do certain work as described below at the _____

Amerada Petroleum Corporation   H.W. Andrews   Well No. 7   in NE¼ of the NW¼

Company or Operator   Lease

of Sec. 23, T. 20S, R. 36E, N. M. P. M., Monument _____ Field.

Lea _____ County.

FULL DETAILS OF PROPOSED PLAN OF WORK
FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS OF THE COMMISSION

3884' Total Depth, 5½" OD, Casing set at 3781'.
Because of leaks in the 5½" OD Casing, it is our intention to cut this casing off at approximately 2600'. This casing will then be pulled and replaced with 5½" OD Casing in good condition. The casing remaining in the hole and that used for replacement will be spliced together with a 5½" ID Baash-Ross Casing Bowl. After the splice has been made and the casing properly pressure tested we then plan to deepen the well with Rotary Tools to approx. 3894'. Production test will then be ran and if not satisfactory an acid treatment will be made. After deeping the well, it may become neccessary to set a liner. If this is the case we will set a 4" OD Liner in the open hole between 3781' and the new T.D. The Liner will be cemented and perforated and tests ran until satisfactory production is established.

DEC 14 1949

Approved _____, 19____
except as follows:

Amerada Petroleum Corporation
Company or Operator

By _____

Position Assistnat District Superintendent
Send Communications regarding well to

Name _____ Amerada Petroleum Corporation

Address Drawer "D" Monument, New Mexico

OIL CONSERVATION COMMISSION,

By _____

Title OIL & GAS INSPECTOR