UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other Instructions verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.
91-002897/NM-62668

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1.
OIL WELL [ ]   GAS WELL [x]   OTHER

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR
Exxon Corporation   Attn: Permits Supervisor

8. FARM OR LEASE NAME
Eumont Gas Com 3

3. ADDRESS OF OPERATOR
P.O. Box 1600, Midland TX 79702

9. WELL NO.
1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.° See also space 17 below.)
At surface

660' FNL & 660' FEL of Sec. 35

Unit A

10. FIELD AND POOL, OR WILDCAT
Eumont Queen Gas

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 35, T20S, R36E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3567 RKB

12. COUNTY OR PARISH Lea
13. STATE NM

16.   **Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF [ ]	PULL OR ALTER CASING [ ]	WATER SHUT-OFF [ ]	REPAIRING WELL [ ]
FRACTURE TREAT [ ]	MULTIPLE COMPLETE [ ]	FRACTURE TREATMENT [ ]	ALTERING CASING [ ]
SHOOT OR ACIDIZE [ ]	ABANDON° [ ]	SHOOTING OR ACIDIZING [X]	ABANDONMENT° [ ]
REPAIR WELL [ ]	CHANGE PLANS [ ]	(Other)	
(Other)		(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)°

7-1-88   Perforated 3300 - 08, 3370 - 75, 3386 - 3412, 3418 - 34, 3450 - 58, 3468 - 76, 1 spf
7-8-88   Frac w/ 14000 gal of 60% quality CO_2 foam and 24000# 20/40 sand.
7-11-88 Perforate 2709 - 3226.
7-13-88 Frac w/ 23000 gal of 60% quality CO_2 foam and 15000# 20/40 sand.
7-15-88 Set pkr on 2 3/8" @ 2670'.

RECEIVED
SEP ... 1988

18. I hereby certify that the foregoing is true and correct

SIGNED _D. Gilman_
Stephen Johnson

TITLE Administrative Specialist   DATE 09-07-88

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

°See Instructions on Reverse Side

SJS