OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease: State [ ] Fee [X]
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

7. Unit Agreement Name

1. OIL WELL [X] GAS WELL [ ] OTHER-

8. Farm or Lease Name: C. H. Weir A

2. Name of Operator: TEXACO Inc.

9. Well No.: 8

3. Address of Operator: P. O. Box 728, Hobbs, New Mexico 88240

10. Field and Pool, or Wildcat: See Below

4. Location of Well: UNIT LETTER F, 1980 FEET FROM THE West LINE AND 1985 FEET FROM THE North LINE, SECTION 12 TOWNSHIP 20-S RANGE 37-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.): 3574' (DF)

12. County: Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK [ ]	PLUG AND ABANDON [ ]	REMEDIAL WORK [ ]	ALTERING CASING [ ]
TEMPORARILY ABANDON [ ]		COMMENCE DRILLING OPNS. [ ]	PLUG AND ABANDONMENT [ ]
PULL OR ALTER CASING [ ]	CHANGE PLANS [ ]	CASING TEST AND CEMENT JOB [ ]	
OTHER Downhole Commingle [X]		OTHER [ ]	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Field: Skaggs Glorieta, Weir Blinebry East & Monument Tubb

1. RIG UP. INSTALL BOP. PULL 1 1/2"TUBING AND PACKER FROM TUBB ZONE.
2. DRILL OUT CIBP AND CLEAN OUT TO 6844'.
3. PULL RBP'S IN BLINEBRY @ 5889' & 6013'. CLEAN OUT TO 6844'.
4. SET RBP IN BLINEBRY @ 6000' AND CAP W/ SAND.
5. PERFORATE DRINKARD STRING W/2/JSPF @ 6672', 89', 95', 6703', 20', 47', 52', 58', & 6782'.
6. SET PKR @ 6650'. ACIDIZE DRINKARD PERFS 6672' - 6843' W/10,000 GALS 28% LST NE-FE ACID & 9000 GALS GELLED 2% KCL WATER IN 3-STAGES USING 250# ROCK SALT BETWEEN STAGES. FLUSH.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [signature] TITLE Asst Dist Mgr DATE 2-24-84

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE FEB 27 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
FEB 24 1984
O.C.D.
ARTESIA, OFFICE

7. PULL PKR. SET RBP @ 6650' AND CAP W/ SAND. ACIDIZE TUBB PERFS. 6370' - 6625' W/9000 GALS 15% LST NE-FE ACID IN 3-STAGES USING 300# ROCK SALT BETWEEN STAGES. PULL RBP.
8. SET PKR IN BLINEBRY @ 5700'. ACIDIZE BLINEBRY PERFS 5763'-5877' W/7500 GALS 15% LST NE-FE ACID IN 3-STAGES USING 250# ROCK SALT BETWEEN STAGES.
9. PULL PKR AND RBP'S. INSTALL PUMPING EQUIPMENT. TEST AND PLACE ON PRODUCTION AS TRIPLE DOWNHOLE COMMINGLE OF BLINEBRY, TUBB AND DRINKARD ZONES.

DHC CASE NO. 7881
ORDER NO. R-7298

RECEIVED
FEB 24 1984
O.C.D.
HOBBS OFFICE