Form 9-331
(May 1963)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
NM-0557686

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL [ ] GAS WELL [ ] OTHER Plug & Abandon

7. UNIT AGREEMENT NAME
SEMU

2. NAME OF OPERATOR
Continental Oil Company

8. FARM OR LEASE NAME
Semu Penn

3. ADDRESS OF OPERATOR
Box 460 Hobbs N.M. 88240

9. WELL NO.
3

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface
1980' FSL & 1980' FWL of Sec 23

10. FIELD AND POOL, OR WILDCAT
Cass Penn

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec 23 T-20S R-37E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3532' DF

12. COUNTY OR PARISH: LEA
13. STATE: N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	[ ]	PULL OR ALTER CASING	[ ]
FRACTURE TREAT	[ ]	MULTIPLE COMPLETE	[ ]
SHOOT OR ACIDIZE	[ ]	ABANDON*	[ ]
REPAIR WELL	[ ]	CHANGE PLANS	[ ]
(Other)			

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	[ ]	REPAIRING WELL	[ ]
FRACTURE TREATMENT	[ ]	ALTERING CASING	[ ]
SHOOTING OR ACIDIZING	[ ]	ABANDONMENT*	[X]
(Other)			

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

3-29-77 POOH w/Tbg. WIH w/Tbg open ended to 7695'. Pumped 140 sacks cement w/1#/sk flocele. POOH w/40 joints Tbg. Pumped 135 sacks cement w/1#/sk flocele.
3-30-77 Tagged plug at 4400'. POOH w/2 7/8" + 2 3/8" Tbg.
3-31-77 WIH w/2 7/8" Tbg. placed 35 sacks Class "C" cement plug at 2750. POOH w/Tbg. WOC
4-1-77 WIH w/Tbg. Tagged plug at 2400'. POOH w/Tbg. Weld on to 7" casing. Cut off casing at 2086'. POOH w/64 jts. 7" casing
4-2-77 Ran Tbg. to 2156'. Spot 50 sx class "C" cement w/2% $CaCl_2$
4-3-77 Tagged plug at 1990'. Perf 4 5/8" csg. Set pkr. at 800'. Squeeze w/200 sacks class "C" cement -2% $CaCl_2$. Displace cement to 925'. Spotted 30 sx cmt. plug 390'-300'. 10 sx cmt. at surface.

18. I hereby certify that the foregoing is true and correct

SIGNED [illegible] TITLE Prod. Supt. DATE 5/25/77

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:
TITLE
DATE

APPROVED
MAR 6 1979
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side

USGS(5), NMPU(4), File