NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease: State [ ] Fee [X]

5b. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" FORM C-101 FOR SUCH PROPOSALS.)

1. OIL WELL [ ] GAS WELL [X] OTHER-

7. Unit Agreement Name

2. Name of Operator: Continental Oil Company

8. Farm or Lease Name: Phillips Hooper

3. Address of Operator: Box 460, Hobbs, NM 88240

9. Well No.: 1

4. Location of Well: UNIT LETTER O, 660 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 27 TOWNSHIP 20S RANGE 37E NMPM.

10. Field and Pool, or Wildcat: Arrowhead Field

15. Elevation (Show whether DF, RT, GR, etc.)

12. County: Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
PERFORM REMEDIAL WORK	[ ]	PLUG AND ABANDON	[ ]	REMEDIAL WORK	[ ]	ALTERING CASING	[ ]
TEMPORARILY ABANDON	[ ]			COMMENCE DRILLING OPNS.	[ ]	PLUG AND ABANDONMENT	[ ]
PULL OR ALTER CASING	[ ]	CHANGE PLANS	[ ]	CASING TEST AND CEMENT JOB	[ ]		
				OTHER Repair Surface Waterflow	[X]		
OTHER	[ ]						

17. Describe Proposed or Completed Operations (*Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work*) SEE RULE 1103.

Repaired The Surface Waterflow, as Requested By The New Mexico Oil Conservation Commission, as Follows:
Set RBP AT 2005' w/2 sx Sand on Top and Set Pkr AT 1393'. Perf w/2 JSPF 1800-1801'. PMPD 196 sx Dowell Thixotropic CMT Down 8 5/8" and 5 1/2" Csg. and Established circulation Thru Perfs. PMPD 100 Bbls HOWCO Special Gelling Agent Followed w/150 sx class "C" CMT. POOH w/ Pkr and Tested 8 5/8" and 5 1/2" Csg. Annulus and Found Communication with 12 3/4" Csg. PMPD w/50 sx Class "C" CMT and 4% CACL Down 8 5/8" Csg. WOC 18 Hrs. Tagged CMT AT 1591'. DRLD Hard CMT to 1748'. Cleaned out and Pulled Pkr and RBP. Re-run Production Equipment.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wm. R. Ru[illegible] TITLE Admin. Supv. DATE 11-11-75

APPROVED BY / TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: NMOCC (5), File