Form 3160-5
(June 1990)

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

-- SUBMIT IN TRIPLICATE

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

5. Lease Designation and Serial No.
LC 031695B

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

1. Type of Well
- [X] Oil Well
- [ ] Gas Well
- [ ] Other

8. Well Name and No.
WARREN UN BL-TUBB #8

2. Name of Operator
Conoco Inc.

9. API Well No.
30-025-07844

3. Address and Telephone No.
10 Desta Drive STE 100W, Midland, TX 79705   (915)686-5424

10. Field and Pool, or Exploratory Area
UNDESIGNATED GLORIETA

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1980' FSL & 1980' FWL, SEC 28, T-20S, R-38E, UNIT LTR 'J'

11. County or Parish, State
LEA, NM

12. ## CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION	
[ ] Notice of Intent	[ ] Abandonment	[ ] Change of Plans
	[X] Recompletion	[ ] New Construction
[ ] Subsequent Report	[ ] Plugging Back	[ ] Non-Routine Fracturing
	[ ] Casing Repair	[ ] Water Shut-Off
[ ] Final Abandonment Notice	[ ] Altering Casing	[ ] Conversion to Injection
	[ ] Other _____	[ ] Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5-23-94 MIRU. POOH W/ SHORT & LONG STRING TBG & PACKER. GIH W/ RBP SET @ 5740', TEST TO 1000# PSI. PERF GLORIETA W/ 2 JSPF @ 5498-5504, 5512-74, 5600-5620. ACIDIZE W/ 5300g 15% NEFE HCL & 200 BALL SEALERS. RELEASED RBP AND RESET RBP @ 5493'. PERF W/ 2 JSPF @ 5398-5412, 5416-5428, 5454-5463, 5471-5481. GIH W/ PACKER SET @ 5440'. ACIDIZE PERFS @ 5454-5481 W/ 1600g 15% NEFE HCL. RESET RBP @ 5441' & PACKER @ 5314'. ACID UPPER GLORIETA W/ 1500g 15% NEFE HCL & 90 BALL SEALERS. RESET RBP @ 5496', POOH. GIH W/ 173 JTS 2 3/8" TBG SET @ 5265'. AND PUMP.
6-13-94 RDMO.

TEST DATED 6-27-94: 25 BOPD, 198 BWPD, 170 MCF

THE BLINEBRY-TUBB IS CURRENTLY SHUT IN BUT WILL BE DUALLY COMPLETED IN THE NEAR FUTURE.

14. I hereby certify that the foregoing is true and correct

Signed _____ Title SR. REGULATORY SPEC Date 6-28-94

(This space for Federal or State office use)

Approved by _____ Title _____ Date _____
Conditions of approval, if any:

*See Instruction on Reverse Side