STATE OF NEW MEXICO
RGY AND MINERALS DEPARTMENT

| NO. OF COPIES RECEIVED | | |
|---|---|---|
| DISTRIBUTION | | |
| SANTA FE | | |
| FILE | | |
| U.S.G.S. | | |
| LAND OFFICE | | |
| OPERATOR | | |

# OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease: State [ ] Fee [X]

5. State Oil & Gas Lease No.: -

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL [X] GAS WELL [ ] OTHER-

7. Unit Agreement Name: -

Name of Operator: Morris R. Antweil

8. Farm or Lease Name: Moby

Address of Operator: P. O. Box 2010, Hobbs, NM 88241

9. Well No.: 2

Location of Well: UNIT LETTER C, 1980 FEET FROM THE West LINE AND 830 FEET FROM THE North LINE, SECTION 7, TOWNSHIP 20S, RANGE 38E, NMPM.

10. Field and Pool, or Wildcat: West Nadine Blinebry

15. Elevation (Show whether DF, RT, GR, etc.): 3559.9' GR

12. County: Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO: | | | | SUBSEQUENT REPORT OF: | | | |
|---|---|---|---|---|---|---|---|
| PERFORM REMEDIAL WORK | [ ] | PLUG AND ABANDON | [ ] | REMEDIAL WORK | [ ] | ALTERING CASING | [ ] |
| TEMPORARILY ABANDON | [ ] | | | COMMENCE DRILLING OPNS. | [ ] | PLUG AND ABANDONMENT | [ ] |
| PULL OR ALTER CASING | [ ] | CHANGE PLANS | [ ] | CASING TEST AND CEMENT JOB | [X] | | |
| OTHER | [ ] | | | OTHER | | | [ ] |

17. Describe Proposed or Completed Operations *(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)* SEE RULE 1103.

TD 6069'

Drilled 8 3/4" hole to 6069'. Ran logs. Ran 177 jts 7" 23# J-55 casing to TD and cemented with 175 sx Halliburton light cement containing 18% salt and 1/4#/sk flocele and 125 sx Class "C" cement containing 5#/sk salt and 1/4#/sk flocele. Plug down 2:30 pm 10/23/84. Ran temperature survey after 6 hours. TDC 3800'. Will test casing when completion operations begin.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jan Holland TITLE Agent DATE 10/23/84

APPROVED BY Eddie W. Seay Oil & Gas Inspector TITLE DATE OCT 25 1984

CONDITIONS OF APPROVAL, IF ANY: