NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State [X] Fee [ ]

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL [X] GAS WELL [ ] OTHER-

7. Unit Agreement Name

2. Name of Operator
Shell Oil Company

8. Farm or Lease Name
State A

3. Address of Operator
P. O. Box 1509, Midland, Texas 79701

9. Well No.
1

4. Location of Well
UNIT LETTER **H**, **1980** FEET FROM THE **North** LINE AND **660** FEET FROM THE **East** LINE, SECTION **12** TOWNSHIP **21-S** RANGE **35-E** NMPM.

10. Field and Pool, or Wildcat
Eumont

15. Elevation *(Show whether DF, RT, GR, etc.)*
3588 DF

12. County
Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK [ ]	PLUG AND ABANDON [ ]	REMEDIAL WORK [ ]	ALTERING CASING [ ]
TEMPORARILY ABANDON [ ]		COMMENCE DRILLING OPNS. [ ]	PLUG AND ABANDONMENT [ ]
PULL OR ALTER CASING [ ]	CHANGE PLANS [ ]	CASING TEST AND CEMENT JOB [ ]	
OTHER [ ]		OTHER **Install Pumping Unit** [X]	

17. Describe Proposed or Completed Operations *(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)* SEE RULE 1103.

8-10-72

Installed pumping unit. Ran 2" x 1-1/2" x 12' pump on 153 - 3/4" rods, 123 jts 2" tubing hung at 3897'. Placed on production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. R. Farina J. R. Farina TITLE **Senior Production Engineer** DATE **8-30-72**

APPROVED BY Orig. Signed by Joe D. Ramey Dist. I, Supv. TITLE DATE **SEP 7 1972**

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
SEP 1972
OIL CONSERVATION COM.M.