Dresser Oil Tools
DRESSER

3311 Industrial • Hobbs, New Mexico 88240
Business (505) 392-5583 • Fax (505) 392-3231

PACKER INSTALLATION PLAN

PREPARED FOR	COMPANY	DATE
Benny Nava	Chevron U.S.A.	November 12, 1997

LEASE & WELL NO.	COUNTY	STATE	
E.M.S.U. #259	Lea	New Mexico	☐ NEW COMPLETION ■ WORKOVER

INSTALLATION



ITEM	LENGTH	FROM	TO	DESCRIPTION	OD	ID
	0.00'	KB	GL	Elevation		
1.	3650.98'	0	3650.98'	(119 joints) 2 3/8" EUE 8rd Internally Plastic Coated J-55 Tubing	2.375"	1.905"
2	1.97'	3650.98'	3652.95'	5 1/2" x 2 3/8" Plastic Coated XL On-Off Tool w/ 1.78" "F" Profile cut in 316 Stainless Steel Gudgeon Gudgeon O.D. 2.615"	4.375"	1.78"
3	3.73	3652.95'	3656.68'	5 1/2" x 17.20# x 2 3/8" Plastic Coated G-6 Injection Packer	4.625"	1.938"
4.	.55'	3656.68'	3657.23'	2 3/8" EUE 8rd Nickel Plated Pump Out Plug - Wireline Re-entry Guide	3.063"	2.500"

* Note: The G-6 packer is set at 3652.95' with 10,000# ↓ Compression on the tubing string

The backside tested to 500psi.

GENERAL REMARKS

RETRIEVING METHOD – INCLUDE SHEAR RELEASE VALUE OR COLLECT SNAP OUT VALUE

AREA OPERATOR'S NAME: Lamar Griffin

DATE: November 12, 1997

B-27995