| | |
|---|---|
| COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease: State [ ] Fee [X]

5. State Oil & Gas Lease No.

# SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT —" (FORM C-101) FOR SUCH PROPOSALS.)

7. Unit Agreement Name

OIL WELL [X] GAS WELL [ ] OTHER-

8. Farm or Lease Name: Sarkeys

2. Name of Operator: Shell Oil Company

9. Well No.: 1

3. Address of Operator: P. O. Box 1509, Midland, Texas 79701

10. Field and Pool, or Wildcat: Blinebry-Drinkard

4. Location of Well: UNIT LETTER M, 660 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 23 TOWNSHIP 21S RANGE 37E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.): 3403 DF

12. County: Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ]
- TEMPORARILY ABANDON [ ]
- PULL OR ALTER CASING [ ]
- PLUG AND ABANDON [ ]
- CHANGE PLANS [ ]
- OTHER [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [ ]
- COMMENCE DRILLING OPNS. [ ]
- CASING TEST AND CEMENT JOB [ ]
- OTHER Dually Complete [X]
- ALTERING CASING [ ]
- PLUG AND ABANDONMENT [ ]

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11-30-73 to 12-12-73

1. Pulled production equipment.
2. Perforated Drinkard at 6362, 6369, 6375, 6382, 6392, 6399, 6411, 6423, 6438, 6450, 6458, 6465, 6475,(13 holes).
3. Acidized Drinkard 6362-6475 with 4500 gal 15% NEA.
4. Acidized Blinebry 5685-5832 with 6000 gal 15% NEA.
5. Fracture treated Drinkard with 20,000 gal gelled lease crude containing Mark II Adomite + 1 1/2# sand/gal.
6. Ran production equipment as follows:
   Drinkard: 12 jts 2" and 172 jts 2 1/16" set in Baker Model D packer at 6290'.
   Baker Model M snap-set packer set at 5902'.
   Blinebry: 168 jts 2 1/16" tubing hung at 5765'.

   Tubb zone temporarily abandoned between packers set at 5902' and 6290'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED N. W. Harrison TITLE Staff Production Engineer DATE 1-15-74

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: