Schlumberger

FIELD REPORT

TYPE OF SERVICE	DATE	DISTRICT
OH-DST-NG	16-SEP-1995	MIDLAND

WELL OWNER: MYCO IND. INC. SERVICE ORDER NUMBER: 138445

REPORTS ADDRESS: 105 SOUTH FOURTH ST / ARTESIA, NM 88210 ATTN:NELSON MUNCY

WELL NAME & NO.: SHARBRO FEDERAL #1 FIELD: DELAWARE LEASE:

LOCATION: S7T23S-R32E COUNTY: LEA STATE: NEW MEXICO

TEST NO. 1 TEST INTERVAL FROM 8640 FT TO 8702 FT = 62 FT

SURFACE DATA

DESCRIPTION	DATE	TIME OF DAY	PRESSURE
HYDROSTATIC MUD	16-SEP	06:24	
START FLOW(1/4 BUBBLE HOSE		06:29	
W/FAIR BLOW)			
1 OZ		06:30	
2 OZ		06:31	
2.5 OZ		06:32	
2.75 OZ		06:33	
3 OZ		06:34	
4 OZ		06:39	
6 OZ		06:49	
7.5 OZ		06:59	
END FLOW & START SHUT-IN		06:59	
END SHUT-IN		09:00	
START FLOW(1/4" BUBBLE		09:03	
BUCKET W/GOOD BLOW)			
		09:04	1.0
		09:05	1.5
		09:06	1.5
		09:07	1.75
		09:08	1.75
		09:13	1.50
		09:23	1.50
		09:33	1.50
		09:43	1.50
		09:53	1.50
		10:03	1.50
		10:13	1.50
		10:23	1.50
		10:33	1.50
		10:43	1.50
		10:53	1.50
		11:03	1.50
END FLOW & START SHUT-IN		11:04	
END SHUT-IN		17:04	
HYDROSTATIC MUD		17:05	

EQUIPMENT SEQUENCE

COMPONENTS	OD	ID	LENGTH	DEPTH
DRILL PIPE	4.50	3.826	7833.	7833
DRILL COLLARS	6.25	2.25	586.0	8419
PUMPOUT DISK REVERSING VALVE T	6.00	3.125	1.50	8421
DRILL COLLARS	6.25	2.25	90.0	8511
BREAKOFF PIN REVERSING VALVE T	6.125	3.125	1.42	8512
DRILL COLLARS	6.25	2.25	93.0	8605
CROSS OVER SUB	6.00	3.125	0.85	8606
MFE (MFEV-B)	5.75	0.94	9.90	8616
MFE OH BYPASS (MBYP-B)	4.875	1.18	2.99	8619
TR HYDRAULIC JAR (FJAR-B)	4.75	1.88	7.12	8626
SAFETY JOINT (SAJ-BA)	4.625	2.50	1.98	8628
BOB TAIL PACKER	7.00	1.50	6.3	8633
BOB TAIL PACKER	7.00	1.50	6.3	8640
INSIDE RECORDER CARRIER	4.875	1.18	7.75	8648
PERFORATED ANCHOR	4.75	2.50	10.0	8658
CROSS OVER SUB	6.00	2.375	0.65	8659
DRILL COLLARS	6.25	2.25	31.14	8690
CROSS OVER SUB	6.25	2.375	1.15	8691
PERFORATED ANCHOR	4.75	2.50	3.0	8694
OUTSIDE RECORDER CARRIER	4.875	1.18	7.76	8702

RECOVERY DESCRIPTION

	FEET	BBLS	OIL GRAVITY	RESISTIVITY	CHLORIDES
OIL	25		41.4 °API 60 °F		
DRLG FLUID	260			0.703 OHMS 60 °F	10000 PPM

SERVICE ORDER NUMBER: 138445

SCHLUMBERGER ENGINEER/TECHNICIAN J.DAUGHERTY