FORM C-103

# NEW MEXICO OIL CONSERVATION COMMISSION
## Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WELLS

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut-off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

**Indicate nature of report by checking below:**

| | | | |
|---|---|---|---|
| REPORT ON BEGINNING DRILLING OPERATIONS | | REPORT ON REPAIRING WELL | |
| REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL | | REPORT ON PULLING OR OTHERWISE ALTERING CASING | |
| REPORT ON RESULT OF TEST OF CASING SHUT-OFF | X | REPORT ON DEEPENING WELL | |
| REPORT ON RESULT OF PLUGGING OF WELL | | | |

_____Artesia, New Mexico._____ _____October 18, 1937._____
                    Place                                    Date

OIL CONSERVATION COMMISSION,
Santa Fe, New Mexico.

Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the_____

____**Republic Production Company**____ ____**B. Davis**____ ____Well No.**1**____ in the
          Company or Operator                     Lease

_____**SW¼**_____ of Sec._**34**_____, T._**23 S.**_____, R._**36 E**_____, N. M. P. M.,

_____**Cooper**____ Field, _____**Lea**_____ County

The dates of this work were as follows:_____**Drilled casing plug October 12, 1937.**_____

Notice of intention to do the work was (was not) submitted on Form C-102 on_**September 18,**_____19**37** and approval of the proposed plan was (was not) obtained. (Cross out incorrect words.)

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

**Cemented 13" OD casing at 289 feet with 250 sks. cement. Drilled plug and tested water shut off.**

Witnessed by_____
              Name                        Company                    Title

Subscribed and sworn to before me this_____

_____day of_____, 19____

_____
              Notary Public

My Commission expires_____

I hereby swear or affirm that the information given above is true and correct.

Name ___**N. N. Baird**_____

Position **Superintendent**_____

Representing ____**Republic Production Co.**____
                        Company or Operator

Address ____**Artesia, N. M.**____

Remarks:
                                        _____
                                                      Name

                                        _____
                                                      Title