Form 3160–5
(November 1983)
(Formerly 9–331)

Budget Bureau No. 1004-0135
Expires August 31, 1985

UNITED STATES
DEPARTMENT OF   E INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other Instructions or verse side)

LEASE DESIGNATION AND SERIAL NO

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

NM28062

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1.
OIL WELL [X]   GAS WELL [ ]   OTHER

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR
Herman J. Ledbetter

8. FARM OR LEASE NAME
W.J. Frost

3. ADDRESS OF OPERATOR
P.O. Box 5879 Abilene, Texas 79608

9. WELL NO.
1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

990 Feet From The South Line and 330 Feet From The East Line

10. FIELD AND POOL, OR WILDCAT
South Leonard -Queen

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 23-26S-37E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
2980GR

12. COUNTY OR PARISH
Lea

13. STATE
New Mexico

16.   **Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	PULL OR ALTER CASING
FRACTURE TREAT	MULTIPLE COMPLETE
SHOOT OR ACIDIZE	ABANDON* [X]
REPAIR WELL	CHANGE PLANS
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREATMENT	ALTERING CASING
SHOOTING OR ACIDIZING	ABANDONMENT*
(Other)	

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Propose to plug and abandon this well as follows:
NOTIFY BLM - - -

1. Set a 25 sack plug just above perforation at 3516 – 26. TAG PLUG.

2. Set a 25 sack plug just below the salt (1320' - 1220').

3. Cut and pull 4 1/1 casing. SPOT AND TAG 100' OF CEMENT PLUG AT CSG STUB.

4. Set a 25 sack plug in base of 8 5/8 surface casing. TAG PLUG.
(Bottom of 8 5/8 casing at 1022 cemented with 350 sacks, circulated.)

5. Set marker at top of 8 5/8 casing.

6. RESTORE LOCATION.

18. I hereby certify that the foregoing is true and correct
SIGNED Rosalie N. Smith
TITLE Agent
DATE 4/12/92

(This space for Federal or State office use)

APPROVED BY _____
TITLE _____
DATE 5/20/92

CONDITIONS OF APPROVAL, IF ANY:
NOTIFY BLM - - -

***See Instructions on Reverse Side**