Submit 3 copies to Appropriate District Office

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240
DISTRICT II
P.O. Box Drawer DD, Artesia, NM 88210
DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

State of New Mexico
Energy, Minerals and Natural Resources Department

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

Form C-103
Revised 1-1-89

WELL API NO. 30 025 31484

5. Indicate Type of Lease: STATE ✓ FEE

6. State Oil / Gas Lease No. B- 9613

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMI (FORM C-101) FOR SUCH PROPOSALS.

7. Lease Name or Unit Agreement Name: WEST DOLLARHIDE DRINKARD UNIT

1. Type of Well: OIL WELL ✓ GAS WELL — OTHER HORIZONTAL

2. Name of Operator: TEXACO EXPLORATION & PRODUCTION INC.

8. Well No. 116

3. Address of Operator: 205 E. Bender, HOBBS, NM 88240

9. Pool Name or Wildcat: DOLLARHIDE TUBB DRINKARD

4. Well Location

SHL / BHL Unit Letter D / A : 67 / 320' Feet From The NORTH / NORTH Line and 152 / 1137' Feet From The WEST / EAST Line

Section 4 / 5 Township 25-S / 25S Range 38-E / 38E NMPM LEA COUNTY / LEA

10. Elevation (Show whether DF, RKB, RT,GR, etc.) 3161' GL

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK	PLUG AND ABANDON	REMEDIAL WORK ✓	ALTERING CASING
TEMPORARILY ABANDON	CHANGE PLANS	COMMENCE DRILLING OPERATION	PLUG AND ABANDONMENT
PULL OR ALTER CASING		CASING TEST AND CEMENT JOB	
OTHER:		OTHER: HORIZONTAL COMPLETION ✓	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8-01-00: MIRU KEY #319.NDWH. REL TAC.
8-02-00: TIH TO 6400'. RUN CIBP & SET @ 6370'. TIH W/PKR TO 1300'.
8-03-00: TAG CIBP @ 6376' (6' DEEPER THAN LOG) SET PKR @ 6355'.REL PKR & PULL UP TO 6357 & SET PKR.
8-11-00: TIH W/WHIPSTOCK. RUN GYRO & SET WHIPSTOCK W/258 DEG. MILL 6358-59,63,64,67,73,6404,6500,04,60,91,6623,80,86,6749, 69,6876,91,6939,54,7035,66,98,7116,30,61,84,93,7208,25,61,7320,30,82,97,7410,77,87,7509,24,7603,13,7690,7730. TD WELL @ 0830 HRS ON 8-17-00. RUN TDT LOG FR 7696-6100.TIH W/PLUG TO 6190'. SET RBP.8-10-00: NDBOP. RIG REL @ 1300 HRS ON 8-18-00.
8-22-00: MIRU COMPL RIG. NUBOP. TIH W/3 1/2" TBG TO 6095.
8-23-00: RBP @ 6190'. TAG CIBP @ 6370. UNABLE TO ENTER WINDOW @ 6358.
8-24-00: RAN FRAC STRING INTO LATERAL. SET PKR & TEST TO 100 PSI.
8-25-00: STIMULATE DRINKARD LATERAL W/40,000 GALS 20% HCL & 40,000 GALS WF130.
8-29-00: ND FRAC TREE. REL PKR.
8-30-00: OPEN & FLOW BACK TO TEST TANK. TIH W/SANDLINE DRILL & TAG CIBP @ 6370'. KNOCK PLUG DOWN TO 6890'. TIH W/PROD TBG. MA @ 6852'. SN @ 6824'. TAC @ 6295'. NDBOP. SWAB.
9-01-00: TIH W/TBG FOR KILL STRING TO 936'.
9-02-00: MAKE UP ESP VARIABLE SPEED MOTOR & PUMP. TIH W/TBG. PMP @ 6325'. FR SURF. NDBOP. NUWH. START WELL @ 3:30 PM.
9-26-00: ON 24 HR OPT. PUMPED 42 BO, 327 BW, & 20 MCF. FINAL REPORT

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE J. Denise Leake TITLE Engineering Assistant DATE 11/20/00

TYPE OR PRINT NAME J. Denise Leake Telephone No. 397-0405

(This space for State Use)

APPROVED BY WILLIAMS SUPERVISOR

CONDITIONS OF APPROVAL, IF ANY: TITLE DATE MAR 01 2001

DeSoto/Nichols 12-93 ver 1.0