NUMBER OF COPIES RECEIVED

DISTRIBUTION

SANTA FE

FILE

U.S.G.S.

LAND OFFICE

TRANSPORTER OIL / GAS

PRORATION OFFICE

OPERATOR

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company: Shell Oil Company			Address: P. O. Box 1858, Roswell, New Mexico		
Lease: State JM	Well No.: 1	Unit Letter: B	Section: 2	Township: 25S	Range: 37E
Date Work Performed: 11-10-61 thru 11-16-61	Pool: undesignated			County: Lea	

THIS IS A REPORT OF: (Check appropriate block)

- [ ] Beginning Drilling Operations
- [ ] Casing Test and Cement Job
- [x] Other (Explain): Completion
- [ ] Plugging
- [ ] Remedial Work

Detailed account of work done, nature and quantity of materials used, results obtained:

1. Ran 2 1/2" tubing, spotted 500 gallons 15% MCA on bottom, pulled tubing.
2. Perforated 8782' - 8787', 8792' - 8795', 8808' - 8838', 8859' - 8876' w/2 JSPF.
3. Displaced acid to formation.
4. Swabbed 100% water.
5. Set CIBP @ 8700' & capped w/2 sx. cement.
6. Perforated 7240' - 7250', 7262' - 7270', 7276' - 7284', 7294' - 7304', 7310' - 7318', 7330' - 7335' w/2 JSPF.
7. Treated perforations w/1500 gallons 15% MCA, followed by 5000 gallons 15% NEA.
8. Recovered load.
9. On OPT flowed 147 BOPD (based on 49 BO in 8 hours) cut 0.2% BS&W, thru 24/64" choke. FTP 15 - 60 psi. Gravity 37.3 deg. API.

Witnessed by: H. B. Brooks	Position: Production Foreman	Company: Shell Oil Company

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic Feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

Approved by: [signature]

Title:

Date:

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name: V. L. King — Original Signed By: V. L. KING

Position: Acting District Exploitation Engineer

Company: Shell Oil Company