NUMBER OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
TRANSPORTER	OIL	
	GAS	
PRORATION OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

OCT 1 3 51 PM '64 O. C. C.

Name of Company					
Shell Oil Company				P. O. Box 1858, Roswell, New Mexico 88201	
Lease	Well No.	Unit Letter	Section	Township	Range
Black	2-A	O	21	24-S	37-E
Date Work Performed	Pool			County	
9-13 thru 15, 1964	Langlie-Mattix			Lea	

THIS IS A REPORT OF: (Check appropriate block)

- [ ] Beginning Drilling Operations
- [X] Casing Test and Cement Job
- [ ] Other (Explain):
- [ ] Plugging
- [ ] Remedial Work

Detailed account of work done, nature and quantity of materials used and results obtained.

Spudded at 5:00 P.M. (MST), September 13, 1964.
Ran 262' of 8 5/8" (32#, J-55) casing and cemented at 273' with 250 sacks regular plus 2% $CaCl_2$. Plug down at 3:15 A.M. (MST), September 14, 1964. Circulated 50 sacks cement. After WOC 12 1/4 hours, tested with 1000 psi for 30 minutes - no pressure drop.

Option Two:

1. 295.0 cubic feet.
2. 250 sacks Universal Atlas Portland & 4 sacks Anhydrous Calcium Chloride
3. 60° F.
4. 63° F.
5. 500 psi

Witnessed by	Position	Company
Frank Jones	Production Foreman	Shell Oil Company

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	PBTD	Producing Interval	Completion Date

Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth

Perforated Interval(s)

Open Hole Interval | Producing Formation(s)

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

I hereby certify that the information given above is true and complete to the best of my knowledge.

OIL CONSERVATION COMMISSION

Approved by

Original Signed By
R. J. Doubek

R. J. Doubek

Title: Engineer District

Position: Division Mechanical Engineer

Date: OCT 1 1964

Company: Shell Oil Company