NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease: State [X] Fee [ ]

5. State Oil & Gas Lease No.: B-11478

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Unit Agreement Name:

OIL WELL [X] GAS WELL [ ] OTHER-

8. Farm or Lease Name: State "Y"

Name of Operator: Atlantic Richfield Company

9. Well No.: 10

Address of Operator: P. O. Box 1710, Hobbs, New Mexico 88240

10. Field and Pool, or Wildcat: Justis Fusselman

Location of Well: UNIT LETTER H, 2310 FEET FROM THE North LINE AND 990 FEET FROM THE East LINE, SECTION 25 TOWNSHIP 25S RANGE 37E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.): 3059.2' GR

12. County: Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [ ]
- TEMPORARILY ABANDON [ ]
- PULL OR ALTER CASING [ ]
- PLUG AND ABANDON [ ]
- CHANGE PLANS [ ]
- OTHER [ ]

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [X]
- COMMENCE DRILLING OPNS. [ ]
- CASING TEST AND CEMENT JOB [ ]
- OTHER [ ]
- ALTERING CASING [ ]
- PLUG AND ABANDONMENT [ ]

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Rigged up, killed well, installed BOP, POH w/completion assy. RIH w/cmt retr, set @ 6913'. Stung into retr w/2-7/8" OD tbg. Pmpd 150 sx Cl C cmt cont'g 8/10 of 1% Halad-3, displ w/39 BW. Stung into retr w/2-7/8" OD tbg. Pmpd 150 sx Cl C cmt cont'g 8/10 of 1% Halad-3, displ w/39 BW. MP 1000#. POH w/tbg. RIH w/bit on 2-7/8" tbg, tagged TOC @ 6904'. POH w/bit. RIH w/KVL-30 pkr on 2-7/8" tbg, set pkr @ 6772'. Swbd Fusselman perfs 6836-6905' 3 hrs, rec 71 BLW, tr oil, good show of gas. On 12 hr test flwd 5 BO, 14 BW on $\frac{1}{2}$" ck. Rel pkr & POH w/tbg & pkr. RIH w/ KVL-30 pkr & Kobe pump cavity on 6757' of 2-7/8" OD EUE tbg, set pkr @ 6791'. Ran standing valve. On 24 hr test 1/16/78 pmpd Justis Fusselman perfs 6836-6905', 7 BO, 28 BW & 54 MCFG. GOR 7714:1.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [signature] TITLE Dist. Drlg.Supt. DATE 1/18/78

APPROVED BY Jerry Sexton Dist. I, Supv. TITLE DATE JAN 20 1978

CONDITIONS OF APPROVAL, IF ANY: