Form 9-331
(May 1963)

UI ED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRI ATE*
(Other instruction re-
verse side)
HOBBS, NEW MEXICO 88240

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 4355

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1.

OIL WELL ☐   GAS WELL ☐   X   OTHER

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR

Alpha Twenty-One Production Company

8. FARM OR LEASE NAME

Justis B Federal

3. ADDRESS OF OPERATOR

2100 First National Bank Building, Midland, Texas   79701

9. WELL NO.

3

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FNL and 660' FEL

10. FIELD AND POOL, OR WILDCAT

Langlie Mattix

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Section 11, T25S, R37E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3155 G. L.   (3165 RKB)

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐   PULL OR ALTER CASING ☐

FRACTURE TREAT ☐   MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐   ABANDON* ☐

REPAIR WELL ☐   CHANGE PLANS ☐

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐   REPAIRING WELL ☐

FRACTURE TREATMENT ☐   ALTERING CASING ☐

SHOOTING OR ACIDIZING ☐   ABANDONMENT* ☐

(Other) Casing and Cement   X

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Well was spudded 8-14-81
Drilled 15" Hole and set 30' of 12-3/4" Conductor Pipe and Cemented with Redimix to surface.
Drilled 12¼" Hole and set 454' of 8-5/8" Casing and cemented with 285 Sx. Class C with
    2% Cacl. Circulated 110 Sx. Work Accomplished 8-14-81
Drilled 7-7/8" Hole and set 3,400' of 5½" K55 14 Lb. Casing as follows:

Guide Shoe	1.66'
1 Jt. 5½" Casing	39.98'
Float Collar	1.57'
85 Jts. 5½" Casing	3,356.79'
	3,400.00'

Cemented as follows:

    400 Sx. Pace Setter Lite C w/15 Lbs. Cacl, 5 Lbs. Gilsonite
    200 Sx. 50-50 Pozmix w/¼ Lb. Cellocele. Circulate 114 Sx.
Job complete 1:00 A.M. 8-23-81

Change of Lease Name
Farm Justis Federal

18. I hereby certify that the foregoing is true and correct

SIGNED _____
        Tommy Phipps
(This space for Federal Office.)

ACCEPTED FOR RECORD
Alice Chapman

TITLE   Executive Vice President   DATE   8-25-81

APPROVED BY _____
CONDITIONS OF APPROVAL

AUG 27 1981

U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

TITLE _____   DATE _____

See Instructions on Reverse Side