NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS NOTICES

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL	X	NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	
NOTICE OF INTENTION TO SQUEEZE		NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE		NOTICE OF INTENTION (OTHER)		NOTICE OF INTENTION (OTHER)	

OIL CONSERVATION COMMISSION
SANTA FE, NEW MEXICO   Hobbs, New Mexico   December 8, 1952
                                    (Place)   (Date)

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the Fowler-Hair Lease

J. C. Watson Drilling Company .... Well No. 2 ...... in F
          (Company or Operator)   (Unit)

SE ¼ NW ¼ of Sec. 14 , T. 24S , R. 37E ,NMPM., Hobbs Pool
(40-acre Subdivision)

Lea County.

FULL DETAILS OF PROPOSED PLAN OF WORK
(FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

Well was drilled to TD of 3625'. There was 1274' of 8-5/8" O.D. 28# Used Casing cemented; also, a production string of 3447' of 7", 20# New Casing was run. We wish to abandon this well at the present time by letting Lea County Casing Pullers pull all of the casing and place cement plugs in the well to protect water sands, etc. as follows:

Set a 200' cement plug in the bottom of the 7" casing from 3425' to 3625'. Run a 25' cement plug in the base of the intermediate string from 1249' to 1274'. Pull all recoverable intermediate string and spot a 50' cement plug from 595' to 645'. Run a 50' cement plug in the top of the surface and mark location in the prescribed manner.

Approved .... , 19 ....
Except as follows:

J.D. Watson Drlg. Co. by Lea County Casing
                    Company or Operator   Pullers
By .... Alan Antweil
Position .... Agent

Approved
OIL CONSERVATION COMMISSION

By ....

Title ....

Send Communications regarding well to:

Name Mr. J. C. Watson
Address Box 105, Artesia, New Mexico