

RSC Resources, L.P.
6824 Island Cir.
Midland, Tx 79707

Guardian Operating Corp.
Guardian_op@yahoo.com

RECEIVED 000 432-553-1849

2013 NOV 26 P 2: 40

November 19, 2013

New Mexico Oil Conservation Division
Attn: Examiner Phillip R. Goetze
1220 South St. Francis Dr.
Santa Fe, NM 87505

**RE: Request for Extended Time to Complete the well under
NMOCD Pooling Order No. 13743
Ann Com No. 1
1655' FNL & 1980' FEL
Sec 15-24S-28E: N2 Spacing Unit
Eddy County, NM**

Gentlemen,

On September 6, 2013, the NMOCD entered Order No. R-13743 pooling the uncommitted interests on the above referenced well. RSC Resources, L.P. respectfully requests an extension of time to comply with paragraph (5), which requires the well be drilled and completed within 120 days of commencement. RSC requests an extension of an additional 180 days to finish completion operations due to delays on tie-in to gas pipeline.

The Ann Com 1 was successfully re-entered and the Wolfcamp perforated and acidized. The well flowed 600 MCFD and has been shut in waiting on gas pipeline tie-in since 7/25/2013. In order to effect an optimum completion, Guardian Operating still plans to fracture stimulate the existing perforated zone, perforate and fracture stimulate another Wolfcamp interval, and build production facilities. The well must have a pipeline tie-in before proceeding with the rest of the completion. Guardian believes it should have the tie-in by March 1, 2014 and can finish completion operations by April 1, 2014. At that time Guardian would submit the itemized schedule of actual costs as required by paragraph (9) of the Order.

Please contact the undersigned with any questions.

Best Regards,



Randall Cate
President

Cc: Mr. James Bruce